

| Engir | neering, Public Works, | Environn | nental Se | rvices, | Stormwater | |
|-------|--|----------------------|--------------|---------------------|---------------------------|---|
| Year | Project | Total Budget Cost | Cost to Date | Percent Complete | Target Completion Date | Comments |
| 2021 | Parkhouse Drive Reconstruction (Adelaide to Rougham) | \$7,500,000 | \$393,688 | 10% | 2024 Q4 | Design complete - waiting on developer |
| 2023 | Queen Street Reconstruction - Tracks to Carroll (Used McKellar St project Splits | \$4,898,246 | \$1,502,777 | 65% | Q4 | Phase 1 nearing completion, Phase 2 underground underway |
| 2023 | Agnes Dr Extension | \$2,669,128 | \$2,054,955 | 90% | Q2 2024 | Work completed, top coat asphalt next spring |
| 2022 | Downtown Streetscaping (Strathroy & Mt. Brydges) Design | \$289,430 | \$184,390 | 75% | Q1 2024 | Design draft completed - reviewing concepts for public engagement |
| 2022 | Mount Brydges Beautification | \$25,000 | \$0 | 0% | 2025 | Landscaping materials - part of the Downtown Revitalization project |
| 2022 | Southgrove - Cleanup of Storm Issues | \$75,000 | \$0 | 25% | Q3 2024 | Working with Developer on solutions |
| 2023 | Adelaide Road Sewer & Water Extension - Design | \$160,546 | \$0 | 5% | Q3 2024 | Awarded - Topo Survey Complete |
| 2023 | Drury Lane Reconstruction - Saulsbury St to Albert St | \$4,067,985 | \$1,440,056 | 50% | Q4 | Phase 1 underground complete, Phase 2 underground underway |
| 2023 | Head Street Design - Engineering Services - Pannell Lane to Second Street | \$218,120 | \$80,058 | 40% | Q3 2024 | design underway |



| 2023 | Carroll Street East (Saxton to East Limits) - 5 parties involved - Design | \$25,000 | \$0 | 40% | TBD | Preliminary design completed - waiting on developers |
|---------|---|--------------|-------------|------|---------|---|
| Enginee | ring Subtotal | \$19,678,479 | \$5,655,924 | | | |
| 2022 | Albert St PS FM to Treatment Plant | \$2,432,000 | \$103,856 | 15% | 2025 | Design ongoing/EA process started |
| 2022 | Mount Brydges WWTP Upgrades | \$6,000,000 | \$265,751 | 10% | TBD | Design at 60%/waiting on ECA |
| 2022 | WTS Concrete Pads and Railings | \$50,000 | \$5,495 | 5% | Q2 2024 | Waiting for pricing |
| 2022 | Strathroy WWTF Upgrades | \$10,143,787 | \$534,989 | 10% | | Design at 60&/ tendered equipment for pre selection |
| 2023 | Mt Brydges Tower Wash exterior | \$15,000 | \$0 | 100% | Q3 | Completed - awaiting invoice |
| 2023 | Water Master Plan | \$99,060 | \$5,666 | 15% | Q2 2024 | in progress |
| 2023 | Sanitary Master Plan | \$117,870 | \$12,547 | 15% | Q2 2024 | in progress |
| 2023 | Strathroy Tower Painting | \$750,000 | \$0 | 5% | Q3 2024 | Project tendered in Q4 |
| 2023 | NFPA Design Completion | \$70,000 | \$1,947 | 5% | Q3 2024 | Proposals under review |
| 2023 | NFPA Upgrades Metcalfe PS | \$750,000 | \$0 | 0% | 2025 | awaiting design |
| 2023 | Refurbishing Pumping Stations -Design McNab | \$125,000 | \$0 | 5% | Q2 2024 | Condition assessment underway |
| 2023 | CLI Requirements (0&M Manuals/procedures for Pump Stations) | \$60,000 | \$0 | 10% | Q1 2024 | in progress |
| 2023 | Replacement of Copper services | \$40,000 | \$913 | 0% | Q3 2024 | Adding funding to 2024 Capital - |



| | on Darcy Drive | | | | | no bids received |
|----------|--|--------------|-----------|-----|---------|---|
| 2023 | Instrumentation Upgrades | \$50,000 | \$7,205 | 15% | Q1 2024 | Procurement in process |
| 2023 | PPCP | \$85,579 | \$0 | 15% | Q2 2024 | in progress |
| 2023 | Pump Station Pump Spares | \$30,000 | \$0 | 0% | Q1 2024 | Gathering information - Ordering in process |
| 2023 | Mount Brydges Reservoir Electrical, structural reservoir interior and Generator Upgrades design | \$125,000 | \$3,643 | 5% | Q4 2024 | Proposals under review |
| 2023 | Sanitary Sewer Repairs - Assessment/Design/Tender/Con struction | \$150,000 | \$0 | 5% | Q3 2024 | Sewer investigation underway |
| 2023 | Sludge Removal - Strathroy WWTF | \$250,000 | \$0 | 5% | Q4 | Awarded - waiting on contractor for timing |
| Environm | nental Services Subtotal | \$21,343,296 | \$942,011 | | | |
| 2022 | Thorn Drive Extension | \$225,000 | \$0 | 0% | TBD | RFP closed - under review |
| 2022 | Railway Crossing Maintenance | \$60,000 | \$0 | 0% | | Christina Road both crossings for 2024 |
| 2022 | Streetlighting Program | \$105,000 | \$0 | 10% | | Design complete - material on order |
| 2022 | Replace All Signals and poles at Front Street/Frank Street Stoplight | \$35,000 | \$0 | 0% | 2025 | adding to Downtown Revitalization Construction |



| 2022 | McEvoy Road Reconstruction Phase 3 | \$3,500,000 | \$1,885,892 | 100% | Q3 | Completed |
|------------|---|-------------|-------------|------|---------|---|
| 2022 | Parkhouse Drive/Troops Road Intersection Improvements | \$84,660 | \$0 | 10% | Q3 2024 | Awarded - Topo Survey Complete |
| 2022-2023 | Asphalt Repaving | \$500,000 | \$536,099 | 100% | Q3 | Completed |
| 2023 | Tar and Chip | \$940,000 | \$9,138 | 100% | Q3 | Completed - awaiting invoice |
| 2023 | Sidewalks | \$110,000 | \$20,932 | 80% | Q4 | Metcalfe Street Completed - spot repairs remaining |
| 2023 | Bridge & Culvert Maintenance - Falconbridge C28 + Skinner CO4 + Christina C17 | \$21,000 | \$6,862 | 33% | Q4 | remaining works scheduled for late fall |
| 2023 | County Crosswalks - With full push button and hardware | \$80,000 | \$0 | 100% | Q3 | Completed - awaiting invoice |
| 2023 | Saulsbury Street Sidewalks (Part of Auburn Dev) | \$20,000 | \$0 | 0% | TBD | Waiting on Developer - Misc. lots between proposed development |
| 2023 | Traffic Calming Measures | \$20,000 | \$0 | 100% | Q3 | Completed - North Strathroy Speed Cushions - awaiting invoice |
| 2023 | RRFB's installation | \$30,000 | \$0 | 0% | Q4 | 3 Locations - RRFB's ordered -Pending traffic committee outcome |
| Public Wor | ks Subtotal | \$5,696,000 | \$2,458,924 | | | |
| 2023 | Stormwater Master Plan | \$64,561 | \$2,833 | 15% | Q2 2024 | in progress |
| 2023 | CLI Requirements (0&M | \$60,000 | \$0 | 10% | Q1 2024 | In progress |




| | Manuals/procedures for SWMF) | | | | | |
|---------------------|---|------------|-----------|------|---------|--|
| 2023 | Stormwater Management Facility Clean out | \$100,000 | \$0 | 0% | Q4 | scheduled for late fall |
| Stormwater Subtotal | | \$224,561 | \$2,833 | | | |
| EPW Su | btotal | \$46,942,3 | 336.00 | | | |
| 2023 | Additional Compliment - Plow Truck | \$400,000 | \$0 | 5% | Q4 2024 | Obtaining Sourcewell Pricing - Report to Council for Award in November |
| 2023 | Line Paint Machine | \$20,000 | \$0 | 5% | Q4 | Gathering Information |
| 2023 | 10' Reversible Plow Blade | \$20,000 | \$17,874 | 100% | Q3 | Completed |
| 2023 | Tractor Replacement | \$200,000 | \$183,220 | 100% | Q3 | Completed |
| Total Fleet | | \$640,000 | \$201,094 | | | |




| Buildin | Building, Planning, and By-law | | | | | | | | |
|-------------|---|----------------------|--------------|---------------------|---------------------------|--|--|--|--|
| Year | Project | Total Budget Cost | Cost to Date | Percent Complete | Target Completion Date | Comments | | | |
| 2022 | Building and Planning Office Equipment | \$10,000 | | 22% | Q3 | Office equipment ordered | | | |
| 2023 | 3 New Monitors | 900 | | 0% | Q3 | Request with IT | | | |
| 2023 | Mobile Work Station (Vehicle) | 5,000 | | 0% | Q3 | Request with IT | | | |
| 2022 | Noise Partitions/Office Dividers | 7,500 | | 100% | Q3 | Noise dividers purchased and installed | | | |
| 2022 | 2 Standing Desks/Hutch & Cabinet | 5,000 | | 22% | Q3 | Office equipment ordered | | | |
| 2022 | AutoCAD | 2,500 | 2,603 | 100% | Q3 | Installed | | | |
| Building Su | Building Subtotal | | \$2,603 | | | | | | |
| 2022 | OP Review | \$621,250 | \$615,350 | 95% | Q1-2024 | Stage 2 Comp. Review to be completed | | | |
| Building ar | nd Planning Subtotal | \$642,150.00 | \$617,953.00 | | | | | | |



| Infor | Information Technology | | | | | | | | |
|----------|---|----------------------|--------------|---------------------|---------------------------|--|--|--|--|
| Year | Project | Total Budget Cost | Cost to Date | Percent Complete | Target Completion Date | Comments | | | |
| 2021 | NG911 Video Dispatch centre/Communications Radio System | \$250,000 | \$26,934 | | | Multi-Year Project to be Completed in 2025 | | | |
| 2022 | Digital Boundaries - Network Security audit | 25,000 | | | Q4 | Arranged | | | |
| 2023 | Software - HRIS System | 72,000 | | 75% | Q4 | Payroll Module running- Invoice from County | | | |
| 2022 | Stone Orchard GIS Module - Software and Implementation | 10,000 | 3,663 | 30% | Q4 | | | | |
| 2022 | BookKing Membership module | 5,000 | 700 | 20% | Q4 | | | | |
| 2022 | Security Cameras | 10,000 | | | TBD | Under Review to determine best strategy | | | |
| 2022 | Cloud Permit Interface to Great Plains | 10,000 | | 10% | TBD | Working on integration Module | | | |
| 2023 | Workstation and laptop upgrades | 15,000 | 2,603 | 15% | Q4 | Supply Chain issues | | | |
| Informat | tion Technology Subtotal | \$397,000.00 | \$33,900.00 | | | | | | |











| SC Co | SC Community Services | | | | | | | | |
|-------|---|----------------------|--------------|---------------------|------------------------------|--|--|--|--|
| Year | Project | Total Budget Cost | Cost to Date | Percent Complete | Target Completion Date | Comments | | | |
| 2023 | Irrigation of Large Ball Diamond Yorkview | \$32,908.00 | \$29,634.00 | 100% | Q4-2023 | | | | |
| 2022 | Gemini Soccer Field Rehabilitation | \$40,000.00 | | 0% | | On hold due to the Gemini Expansion Project | | | |
| 2022 | Tennis Court Repair | \$ 5,000.00 | | 0% | Q3-2024 | We have been notified of a supply chain issue which has delayed the project | | | |
| 2022 | Southgrove Park Development | \$ 250,000.00 | | 20% | TBD-2024 | Design Phase has been completed (waiting on assumption before public consultation) | | | |
| 2022 | Woods Edge Park Development | \$ 200,000.00 | | 20% | TBD-2024 | The design Phase has been completed waiting on assumption | | | |
| 2022 | Yorkview Community Park BB Court Resurfacing | \$32,000.00 | \$ 19,105.00 | 100% | Q3-2024 | | | | |
| 2022 | Sleepy Hollow Railway Improvements | \$ 15,000.00 | \$2,444.00 | 100% | | Completed - 2022. | | | |
| 2023 | Yorkview Community Park Trail | \$75,400.00 | \$74,739.87 | 100% | Q2-2023 | | | | |
| 2023 | Building/Park Condition Assesment | \$ 75,000.00 | | 0% | Q2-2024 | Won't be completed till early 2024 due to approval of 2023 budget timing | | | |



| 2023 | Soccer Net Repairs | \$ 25,000.00 | \$2,500.00 | 50% | Q4-2023 | Nets at Yorkview Community Park Completed. Remaining work to be completed in 2024 |
|----------|---|----------------|---------------|-----|---------|---|
| 2023 | Parks Building Repair and Maintenance | \$65,000.00 | | 0% | Q1-2024 | Tender to be issued earlier Q4 |
| 2023 | Park amenities - Benches/Seating , trees etc | \$20,000.00 | | 0% | Q4-2023 | |
| 2023 | Wayfinding Signage Allocation (FICE) | \$ 50,000.00 | | 0% | Q3-2024 | Require Council approval to utilize current sign provider |
| 2023 | Replacement Strategy of Sports Field Lighting | \$ 700,000.00 | | 50% | Q4-2023 | Poles are being installed and work continues |
| 2023 | Sports Field Fence Repair | \$ 50,000.00 | \$ 4,647.00 | 80% | Q4-2023 | Work has just been completed. Staff will be inspecting to ensure work has been completed to municipal standard |
| 2023 | Cameras | \$30,000.00 | | 0% | Q2-2024 | |
| Parks Su | ıbtotal | \$1,665,308.00 | \$ 133,069.87 | | | |
| 2023 | WMMA-Cameras | \$30,000.00 | | 0% | Q2-2024 | |
| 2023 | WMMA- Repairs to Gutters and Downspouts | \$ 35,000.00 | | 0% | Q3-2024 | Need to wait till structural analysis is completed |
| 2023 | WMMA- Building Structural Analysis | \$ 5,000.00 | | 15% | Q4-2023 | |
| 2023 | WMMA- Repairs and Replacement of Ceiling Tiles | \$ 10,000.00 | \$ 2,668.00 | 10% | Q4-2023 | Ceiling tiles have been ordered and replacement will occur over the |



| | | | | | | next quarter |
|----------|---|---------------|--------------|------|----------|--|
| 2023 | WMMA- Header Replacement | \$ 73,500.00 | \$59,543.00 | 95% | Q4-2023 | Nearly Completed - Header is in minor remediation work needs to be completed |
| 2023 | WMMA- Repairs to Brick Cladding 1953 section | \$ 85,000.00 | | 0% | TBD-2024 | Need to wait till structural analysis is completed |
| 2023 | WMMA- Janitor's Room Exhaust Fan | \$ 4,500.00 | | 100% | Q3-2023 | Waiting on Invoice |
| 2023 | WMMA- Brine Pump 2 Replacement | \$ 15,000.00 | | 25% | Q4-2023 | Ordered |
| 2023 | WMMA- Electric Edger | \$20,000.00 | \$7,500.00 | 0% | Q1-2024 | Ordered 6 month delivery date |
| 2023 | Gemini- Electric Edger | \$20,000.00 | \$7,500.00 | 0% | Q1-2024 | Ordered 6 month delivery date |
| 2023 | Gemini- Floor Scrubber | \$ 18,000.00 | | 0% | Q1-2024 | |
| 2023 | Gemini- Heat Exchanger | \$35,000.00 | | | Q2-2024 | |
| 2023 | Gemini- Repairs and Replacement of Ceiling Tiles | \$ 10,000.00 | | | Q4-2023 | |
| 2023 | Gemini- Hollow Metal Doors - Replace | \$ 35,000.00 | | 15% | Q4-2024 | Currently obtaining quotes |
| 2023 | Gemini- Automatic Door Opener - Multi Purpose Room | \$ 15,000.00 | \$ 9,099.00 | 100% | Q4-2023 | |
| Arena Su | btotal | \$ 411,000.00 | \$ 86,310.00 | | | |
| 2023 | SC Permanent Display | \$10,000.00 | | 10% | Q2-2024 | engaged a program at U of T to |



| | | | | | | develop the program for the display. |
|------------------------------|--------------------------------------|----------------|--------------|-----|---------|---|
| 2023 | Collections Storage Room Doors | \$ 15,000.00 | | | Q1-2024 | |
| Museum Si | ubtotal | \$ 25000.00 | \$ 86,310.00 | | | |
| 2022 | Community- Wayfinding Strategy | \$200,000.00 | | 85% | Q4-2023 | Signs have been installed |
| 2022 | Parks- Wayfinding Strategy | \$50,000.00 | | 85% | Q4-2024 | Signs have been installed |
| 2022 | RFIRS- MB Arena/Recreation Centre | \$500,000.00 | \$ 32,862.63 | 15% | TBD | Site Plan and Floor Layout |
| 2023 | RFIRS- Gemini Expansion Project | \$500,000.00 | \$ 6,230.00 | 5% | TBD | Program Analysis |
| Communit | y Dev. Subtotal | \$1,250,000.00 | \$ 39,092.63 | | | |
| 2022 | Remodel Washroom 1st Floor | \$ 12,000.00 | | | TBD | |
| 2023 | Replace Library Roof | \$ 425,000.00 | | 25% | Q4-2023 | Tender awarded work to start in the next week or so |
| Property Management Subtotal | | \$ 437,000.00 | \$ 0.00 | | | |